


### HS113 - OCTAVIA HALF (6M) Installation Instructions








#### SEATING & SIDES PARTS / ASSEMBLIES




**UPRIGHT TIMBERS** 


### PARTS REQUIRED



#### FLOOR PARTS / ASSEMBLIES




# PARTS REQUIRED




### FOUNDATION DETAILS

#### **NOTES:**

POST HOLES 400MM x 400MM









### **POSITION FSA ASSEMBLIES**

POSITION THESE ON THE GROUND 120MM FACE ON THE OUTSIDE






**ATTACH FSA - d TIMBER TO REINFORCE FSA TIMBERS SHOWN** USING 4X M8X180MM WOOD SCREWS, ENSURE SCREWS ARE INSERTED FROM INSIDE FRAMEWORK






#### INSTALL THE UMT TIMBERS


THE 90X90 TIMBER ON THE FSA ASSEMBLIES HELP POSITION THESE








SCREW THE FAS ASSMBLIES TO THE UMT TIMBERS USING - 97.M8X120CSK - QUANTITY X 20






INSTALL ONE UAT TIMBERS IN CENTRE OF FSA - d TIMBER


USING 2X M8X180MM WOOD SCREWS






**INSTALL FA - a ASSEMBLIES** USING - 97.M8X180CSK - QUANTITY X 32, ENSURE SCREWS DO NOT CLASH










### ATTACH THE RS - a ROOF TIMBERS


USING 2 X M8X80MM WOOD SCREW EITHER END, ENSURE TIMBERS ARE POSITIONED AS SHOWN

NOTES:


ENSURE TIMBERS ARE PRE-DRILLED AND COUNTERSUNK

TIMBERS ARE POSITIONED LEVEL WITH THE TOP OF THE UPRIGHT TIMBER






**10** ATTACH RM TIMBERS TO KING POST (RT2) AND SCREW TO UPRIGHTS USING 2 X M8X120MM & 2 X M8X180MM WOOD SCREWS



### REPEAT FOR THE REMAINING RM TIMBERS


USING 120MM SCREWS INTO THE KING POST AND 180 SCREWS INTO THE UPRIGHT TIMBERS








**12** ATTACH THE RA-L / RA-R ASSEMBLIES TO THE RM TIMBERS USING - 97.M8X80CSK - QUANTITY X 8 (INTO EACH RM TIMBER EITHER SIDE)






SECURE THE 2 SECTIONS OF ROOF (L - R) TOGETHER & REPEAT

USING - 97.M8X80CSK - QUANTITY X 12 MIDDLE SECTION






ATTACH RS - b TIMBER TO FRONT RM TIMBERS SHOWN USING 4 M8X180MM WOOD SCREWS





#### SCREW TRIM TIMBERS TO THE MAIN ROOF SUPPORTS (RM TIMBERS)

USING 6 X M8X80MM WOOD SCREWS FOR EACH SECTION



ENSURE RT5 TIMBER IS PLACED OVER RT4 TIMBER AND SCREWED TOGETHER AS SHOWN

*TOP OF RT35 TRIM SHOULD BE FLUSH WITH TOP OF TR3 TRIM SLATS ALREADY INSTALLED* 


11

**REF: HS113** 




**17** ATTACH THE RT1 TRIM PIECE

USING 4 X M8X80MM WOOD SCREWS FOR EACH TIMBER






**18** ATTACH ROOF BRACES - RB USING - 97.M8X120CSK - QUANTITY X 4 PER TIMBER




19

### INSTALL DECKING AS SHOWN BELOW

USING - 97.D4.5X60 (DECK SCREW) - APPROX 2MM BETWEEN EACH SLAT






#### <u>NOTES:</u>

USE 2 X DECK SCREWS FOR WHERE DECK IS SCREWED INTO FLOOR SUPPORTS - GENERALLY 24 X DECK SCREWS PER SLAT / TIMBER





#### ATTACH SIDE ASSEMBLIES


USING M8X80MM WOOD SCREWS, ENSURE TIMBERS ARE PRE-DRILLED AND COUTNERSUNK



**21** *INSTALL SEAT SUPPORTS ENSURE ENTRANCE HAS AN SSA-(END) EITHER SIDE & PLACE 1X SSA - I IN CENTRE OF EACH SIDE PANEL* 










#### ATTACH SEAT SECTIONS - SS-I &SS-E

USING 4X M8X80MM WOOD SCREWS PER SLAT, SEAT SECTIONS ARE IN SETS - a / b





**INSTALLATION COMPLETE** PLEASE CHECK ALL SCREWS COUNTERSUNK / NEAT SAND ANY TIMBERS AS REQUIRED

